



SAN FELIPE DEL RIO CISD FACILITIES & CONSTRUCTION REPORT



Project Status: July 25, 2022

Presented By: Israel Carrera / Chief Operations Officer



Facilities & Construction Report

Del Rio Freshman Campus

- Life Skills Renovation

Ceniza Hills Elementary

- Project Status

Buena Vista Parking Lot

- Project Status

Roofing Contract

- Non TPO

Del Rio High School

- Turf Replacement

Del Rio Freshman Campus

Life Skills Renovation



Project Schedule

- Phase Two - Interior
 - ✓ G.C. Board Approved – 12/13/2021
 - ✓ Work Begins – 1/3/22
 - ✓ Clearstory Weather Tight - 1/17/22

- ✓ Exterior Work – 5/19/22

- ✓ Walls – 6/16/22
 - Interior Finishes – 7/7/22
 - Plumbing – 7/14/22
 - Electrical – 7/14/22
 - Complete Work – ~~7/14/2022~~ 8/5/2022



Substantial Completion ~~7/14/2022~~ 8/5/2022

Allocated Budget \$861,368.00

Del Rio Freshman Campus

Life Skills Renovation



Project Schedule

- Phase Two - Interior
 - ✓ G.C. Board Approved – 12/13/2021
 - ✓ Work Begins – 1/3/22
 - ✓ Clearstory Weather Tight - 1/17/22

 - ✓ Exterior Work – 5/19/22

 - ✓ Walls – 6/16/22

 - Interior Finishes – 7/7/22
 - Plumbing – 7/14/22
 - Electrical – 7/14/22

 - Complete Work – ~~7/14/2022~~ 8/5/2022



Substantial Completion ~~7/14/2022~~ 8/5/2022

Allocated Budget \$861,368.00

Ceniza Hills Elementary Campus

Project Status



Project Schedule

- ✓ Pre Construction
 - ✓ Work Began – 6/7/2021
 - ✓ Earth Work – 9/3/2021
 - ✓ Foundation – 1/28/2022
 - ✓ Structural Steel – 3/18/2022
 - Roofing – 5/6/2022
 - Exterior – 12/2/2022
 - Sidewalks – 4/21/2023
 - Plumbing – 5/5/2023
 - Electrical – 5/12/2023
 - Mechanical – 5/12/2023
 - Interior – 5/19/2023
 - Driveways/Parking – 5/19/2023
 - Worked Completed – 5/27/2023



Substantial Completion 5/27/2023

Allocated Budget \$16,348,200.00

Ceniza Hills Elementary Campus

Project Status



Project Schedule

- ✓ Pre Construction
 - ✓ Work Began – 6/7/2021
 - ✓ Earth Work – 9/3/2021
 - ✓ Foundation – 1/28/2022
 - ✓ Structural Steel – 3/18/2022
 - Roofing – 5/6/2022
 - Exterior – 12/2/2022
 - Sidewalks – 4/21/2023
 - Plumbing – 5/5/2023
 - Electrical – 5/12/2023
 - Mechanical – 5/12/2023
 - Interior – 5/19/2023
 - Driveways/Parking – 5/19/2023
 - Worked Completed – 5/27/2023

Substantial Completion 5/27/2023

Allocated Budget \$16,348,200.00

Buena Vista Parking Lot

Project Status



Project Schedule

- ✓ Work Began – 6/2/2022
 - ✓ Demolition
 - ✓ Subgrade
 - ✓ Flexible Base
 - Flat Work
 - Asphalt
 - Striping
 - Worked Completed

Non TPO Roofing

Project Status

Project Schedule

Work Began – 8/31/2021

- ✓ SFMMS
- ✓ Buena Vista (Library)
- ✓ Irene C. Cardwell
- ✓ DRHS (ROTC)
- ✓ SFMMS (Kitchen)
- ✓ Lamar Elementary
- ✓ Early College High School



Substantial Completion 4/18/2022

Allocated Budget \$1,330,400.00

Turf Replacement Project Status

Project Schedule

Work Began – 6/27/2022

- ✓ Turf Removal
- ✓ Sewing Turf
- ✓ Infill Placement
- Site Cleanup



Substantial Completion 7/31/2022

Allocated Budget \$428,747.00



QUESTIONS?

