

# Facilities & Construction Report

**PROJECT STATUS 10/23/2017**

# Current Projects

- **New Construction**
  - Laughlin Campus
  - Energy Savings Contract Negotiation
- **District Painting**
  - Chavira “Exterior”
- **Campus Repairs**
  - Del Rio High School
- **Technology**
  - Public Broadcast Channel 39

# New Construction

## Laughlin Base School

### The Modular Building Construction Process



**Fabrication**



**Transportation**



**Installation**

- Approve Grading Site Plan – Completed
- Furniture Meeting – Completed
- Complete Final Floor Plans – Completed
- Final Plan Review – Completed
- Finalized Food Service Area – Completed
- Advertise for RFCP – Pending
- Receive RFCP – 10/24/2017
- Award Contracts – 11/1/2017

# New Construction

## Energy Savings Contract

- Contract Sent to SFDR Attorney for Review – September 23, 2017
  - SFDR Proposed Revisions
    - Audit Rate \$.10 sq. ft. (Contract #3A)
    - The District will own the documents from the Audit (Contract #3B)
    - The District is permitted to obtain a third party engineer to review the audit documents (Contract #13)
- Revisions were completed – October 10, 2017
- Revisions were Approved by Vendor – October 12, 2017
- Ready to Proceed with Signature – October 23, 2017
- Schedule Audit - TBD

# District Painting Project

## Ruben Chavira Elementary



# Campus Repairs

Del Rio High School – Mechanical Room



MCC (Motor Control Center) Repair

# Campus Repairs

## Del Rio High School – Nurses Station During Renovation



# Technology

Public Broadcast – Channel 39 (Relocation & Upgrade) Completed!





The background is a dark blue gradient with a complex geometric pattern of thin, light blue lines and circles. The lines form a grid-like structure with various rectangular and circular shapes, some overlapping. The circles are of different sizes and are scattered across the frame, some partially cut off by the edges. The overall effect is a technical or architectural aesthetic.

Questions?