



SAN FELIPE DEL RIO CISD FACILITIES & CONSTRUCTION REPORT



Project Status: November 27, 2023

Presented By: Hector Chapa/ Director of Operations



Facilities & Construction Report

Ceniza Hills Elementary

Park Status

Electrical Buses

Project Status

SGLC move to Old Cardwell

Project Status

Ceniza Hills Elementary Campus

Park Status



Project Schedule



- ✓ Fields: 09/08/2023
- ✓ Walking Trail: 09/15/2023
- Lighting: ~~09/30/2023~~ 12/22/2023
- ✓ Landscaping: ~~10/27/2023~~ 12/22/2023
- Playground: ~~11/15/2023~~ 12/22/2023
- Ribbon Cutting: 1/30/2024

Substantial Completion ~~11/15/23~~ 12/22/23

Electrical School Bus Deployment

Project Status



Timeline

- ✓ Bus PO 4/03/2023
- ✓ Charging Stations PO 4/03/2023
- ✓ EPA Document submittal 4/18/2023
- 8/18/2023
- ✓ **EPA Fund Dispersal** **6/22/2023**
- 11/01/2023
- ✓ Begin infrastructure work ~~7/01/2023~~
- Install charging stations 12/15/2023
- Receive 1st batch of buses 2/01/2024

SGLC move to Old Cardwell

Project Status



Project Schedule

- Repair perimeter fence 10/23 - 11/03/23
- Remove old furniture 10/23 - 10/27/23
- Enclose window openings 10/30 - 11/17/23
- Check existing roof 10/30 - 11/03/23
- Repair existing awning 10/30 - 11/03/23
- Install interior fence 11/06 – 11/17/23
- Exterior painting 11/06 – 11/17/23
- Interior Painting 11/20 - 12/06/23
- Flooring 11/27 - 12/22/23
- Relocate SGCLC furniture 12/28 - 01/05/24

Substantial Completion 1/5/2024

SGLC move to Old Cardwell

Project Status



Project Schedule

- Repair perimeter fence 10/23 - 11/03/23
- Remove old furniture 10/23 - 10/27/23
- Enclose window openings 10/30 - 11/17/23
- Check existing roof 10/30 - 11/03/23
- Repair existing awning 10/30 - 11/03/23
- Install interior fence 11/06 – 11/17/23
- Exterior painting 11/06 – 11/17/23
- Interior Painting 11/20 - 12/06/23
- Flooring 11/27 - 12/22/23
- Relocate SGCLC furniture 12/28 - 01/05/24

Substantial Completion 1/5/2024



QUESTIONS?



Maintenance Department – Ticket Summary

August 1, 2023 through October 31, 2023

Maintenance Work Order Status				
Work Orders	0-15 days	16-30 days	31-60 days	61-90 days
Submitted	1114	145	96	29
Open	33	25	29	16
Closed	1081	120	67	13
% Completed	97.0%	82.8%	69.8%	44.8%

Technology Department – Ticket Summary

August 1, 2023 through October 31, 2023

Technology Work Order Status				
Work Orders	0-15 days	16-30 days	31-60 days	61-90 days
Submitted	3740	207	163	76
Open	42	17	67	39
Closed	3698	190	96	37
% Completed	98.9%	91.8%	58.9%	48.7%

Transportation Department – Ticket Summary

August 1, 2023 through October 31, 2023

Transportation Work Order Status				
Work Orders	0-15 days	16-30 days	31-60 days	61-90 days
Submitted	171	34	25	1
Open	28	12	4	1
Closed	143	22	21	0
% Completed	83.6%	64.7%	84.0%	0.0%