Laughlin Campus Report

PROJECT STATUS 4/16/2018

- ✓ Arrival of first modular 2-16-18
- ✓ Set crew arrives to join buildings 2-23-18
- ✓ Set crew finishes 3-15-18
- ✓ Technology Cable Installation In Progress
- ✓ Parking Lot 4-1-18
- Floor Waxing 5-1-18
- Food Service Equipment Delivered 5-7-18
- Furniture Delivery 5-7-18
- Walkways 5-15-18
- Interior work, data intercom 5-15-18
- Fire & Security finished 5-15-18
- Substantial Completion 5-15-18
- SFDR Board of Trustees Visit 5-15-18
- Hosting Day Camp July 17th, 18th, 19th













